

Blackman Township

The schedule is tentative and subject to change

Road	From	To	Treatment	Status (Map)	General Overview
Albert St.	Wayne St.	Brown St.	CSC3.5	Completed	Construction is complete.
Alder St.	Beacon St.	Road End	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Amos Ave.	E. Michigan Ave.	Chapin St.	CSC3.5	Paving in Progress	Base course paving complete, remainder of top course paving expected by mid-November.
Barnes St.	Woodland Ave.	Pershing Ave.	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Barrett Ave.	Wildwood Ave.	Road End	CSC3.5	Completed	Construction is complete.
Beacon St.	W. Michigan Ave.	Alder St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Bellevue Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Berkley Ave.	Laurence Ave.	Condad Ave.	CSC3.5	Completed	Construction is complete.
Blackman Rd.	Springport Rd.	Twp. Line	CIPR	TBD	Recycling is scheduled for 2021.
Blake Rd.	Elm Rd.	Dettman Rd.	CIPR	TBD	Recycling is scheduled for 2021.
Brown St.	Ganson St.	Argyle St.	CSC3.5	Completed	Construction is complete.
Brown St.	Argyle St.	Road End	CSC3.5	Completed	Construction is complete.
Browning Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Bryant Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Catherine St.	Pershing Ave.	Robinson Rd.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Catherine St.	Robinson Rd.	Oak Grove Ave.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Chapin St.	Henrietta St.	Amos Ave.	CSC3.5	Completed	Construction is complete.
Charlotte St.	Dettman Rd.	Peach St.	CSC3.5	Completed	Construction is complete.
Cherokee Ln.	Key St.	Chippewa Trl.	CSC3.5	Completed	Construction is complete.
Chesning Ave.	Maynard Ave.	Varden Dr.	CSC3.5	Completed	Construction is complete.
Chestnut St.	Wildwood Ave.	Road End	CSC3.5	Completed	Construction is complete.
Chippewa Trl.	Dettman Rd.	Key St.	CSC3.5	Completed	Construction is complete.
Concord Blvd.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Condad Ave.	Wildwood Ave.	Road End	CSC3.5	Completed	Construction is complete.
Denecourt Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Deweese Rd.	M-106	Twp. Line	CIPR	TBD	Recycling is scheduled for 2021.
Dover Ave.	Maynard Ave.	Varden Dr.	CSC3.5	Completed	Construction is complete.
Elliott Rd.	M-106 (West Jct.)	Road End	CSC3.5	Base in Progress	Prep work in progress, paving anticipated by end of October.
Evelyn St.	Main St.	Catherine St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Fern Ave.	Wildwood Ave.	Road End	CSC3.5	Completed	Construction is complete.
Fulford Ave.	W. Michigan Ave.	Alder St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Hallett St. (East)	Winifred St.	Brown St.	CSC3.5	Completed	Construction is complete.
Hallett St. (West)	Browning Ave.	Longfellow Ave.	CSC3.5	Completed	Construction is complete.
Henrietta St.	E. Michigan Ave.	Twp. Line	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Henry St.	Robinson Rd.	Oak Grove Ave.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Henry St.	Robinson Rd.	Road End	Pave Gravel Road	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Herbert J Ave.	Argyle St.	Boardman Rd.	CSC3.5	Completed	Construction is complete.
Hickory St.	Willow St.	Mantle Ave.	CSC3.5	Completed	Construction is complete.
Jones Rd.	Van Horn Rd.	Twp. Line	CIPR	TBD	Recycling is scheduled for 2021.
Kenneth St.	Main St.	Catherine St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected to be complete by mid-November.
Key St.	Mantle Ave.	Peach St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Key St.	Peach St.	Dettman Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lancaster Blvd.	Maynard Ave.	Varden Dr.	CSC3.5	Completed	Construction is complete.
Leroy St.	Mantle Ave.	200' West of Willow St	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Longfellow Ave.	Wildwood Ave.	Ganson St.	CSC3.5	Completed	Construction is complete.
Longfellow Ave.	Ganson St.	Argyle St.	CSC3.5	Completed	Construction is complete.
Longfellow Ave.	Argyle St.	Boardman Rd.	CSC3.5	Completed	Construction is complete.
Loraine St.	Laurence Ave.	Maynard Ave.	CSC3.5	Completed	Construction is complete.
Lowell Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Mantle Ave.	Ganson St.	Key St.	CSC3.5	Completed	Construction is complete.
Max St.	Main St.	Catherine St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.

Maynard Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Maynard Ave.	Argyle St.	Boardman Rd.	CSC3.5	Completed	Construction is complete.
McGill Rd.	O'Leary Rd.	Twp. Line	CIPR	TBD	Recycling is scheduled for 2021.
Murray Rd.	M-50	Twp. Line	CIPR	TBD	Recycling is scheduled for 2021.
North St.	Maynard Ave.	Brown St.	CSC3.5	Completed	Construction is complete.
Oak Grove Ave.	W. Michigan Ave.	Main St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Osage Ave.	Dettman Rd.	Chippewa Trl.	CSC3.5	Completed	Construction is complete.
Oxford Blvd.	Maynard Ave.	Varden Dr.	CSC3.5	Completed	Construction is complete.
Pattie Ave.	Wildwood Ave.	Road End	CSC3.5	Completed	Construction is complete.
Peach St.	Ganson St.	Key St.	CSC3.5	Completed	Construction is complete.
Pershing Ave.	W. Michigan Ave.	Barnes St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Precision St.	Condad Ave.	Chestnut St.	CSC3.5	Completed	Construction is complete.
Savoy St.	Bellevue Ave.	Maynard Ave.	CSC3.5	Completed	Construction is complete.
Seminole Pl.	Key St.	Chippewa Trl.	CSC3.5	Completed	Construction is complete.
Seneca Dr.	Key St.	Chippewa Trl.	CSC3.5	Completed	Construction is complete.
Thorpe Rd.	Cooper Rd.	Road End	CSC3.5	Base Complete	Prep work complete, awaiting paving.
Tyson St.	Roberts St.	Amos Ave.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Tyson St.	Jackson City Limits	Roberts St.	CSC3.5	Paving in Progress	Base course paving complete, top course paving expected to be complete by mid-November.
Van Horn Rd.	M-50	Lansing Ave.	CIPR	TBD	Recycling is scheduled for 2021.
Varden Dr.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Watts St.	E. Michigan Ave.	Chapin St.	CSC3.5	Paving in Progress	Base course paving in progress, remainder of top course paving expected by mid-November.
Wayne St.	Wildwood Ave.	Ganson St.	CSC3.5	Completed	Construction is complete.
Wayne St.	Ganson St.	Argyle St.	CSC3.5	Completed	Construction is complete.
Wayne St.	Argyle St.	Road End	CSC3.5	Completed	Construction is complete.
Westminster Blvd.	Maynard Ave.	Browning Ave.	CSC3.5	Completed	Construction is complete.
Whitlock Rd.	Dettman Rd.	Dettman Rd.	CSC3.5	Completed	Construction is complete.
Willow St.	Ganson St.	Leroy St.	CSC3.5	Completed	Construction is complete.
Winifred St.	Wildwood Ave.	Argyle St.	CSC3.5	Completed	Construction is complete.
Winifred St.	Argyle St.	Road End	CSC3.5	Completed	Construction is complete.
Woodland Ave.	W. Michigan Ave.	Barnes St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Woodville Rd.	Blackman Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.