

Blackman Township

The schedule is tentative and subject to change

Road	From	To	Treatment	Status (Map)	General Overview
Albert St.	Wayne St.	Brown St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Alder St.	Beacon St.	Road End	CSC3.5	Base Complete	Paving anticipated in next 1-2 weeks, expected completion by end of October.
Alley Dr.	O'Leary Rd.	St. Bernard Dr.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
Amos Ave.	E. Michigan Ave.	Chapin St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in late September/early October.
Barnes St.	Woodland Ave.	Pershing Ave.	Pave Gravel Road	Paving in Progress	Base course paving in progress, top course paving expected in October.
Barrett Ave.	Wildwood Ave.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Beacon St.	W. Michigan Ave.	Alder St.	CSC3.5	Base Complete	Paving anticipated in next 1-2 weeks, expected completion by end of October.
Bellevue Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Berkley Ave.	Laurence Ave.	Condad Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Blackman Rd.	Springport Rd.	Twp. Line	CIPR	TBD	Recycling is scheduled; date unknown.
Blake Rd.	Elm Rd.	Dettman Rd.	CIPR	TBD	Recycling is scheduled; date unknown.
Brentwood Rd.	Wildwood Ave.	Argyle St.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
Brown St.	Ganson St.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Brown St.	Argyle St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Browning Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Bryant Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Catherine St.	Pershing Ave.	Robinson Rd.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Catherine St.	Robinson Rd.	Oak Grove Ave.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Chapin St.	Henrietta St.	Amos Ave.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in late September/early October.
Charlotte St.	Dettman Rd.	Peach St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Cherokee Ln.	Key St.	Chippewa Trl.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Chesning Ave.	Maynard Ave.	Varden Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Chestnut St.	Wildwood Ave.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Chippewa Trl.	Dettman Rd.	Key St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Concord Blvd.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Condad Ave.	Wildwood Ave.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Denecourt Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Deweese Rd.	M-106	Twp. Line	CIPR	TBD	Recycling is scheduled; date unknown.
Dover Ave.	Maynard Ave.	Varden Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Elliott Rd.	M-106 (West Jct.)	Road End	CSC3.5	TBD	Exact date unknown at this time.
Evanston Dr.	Wildwood Ave.	Argyle St.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
Evelyn St.	Main St.	Catherine St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Fern Ave.	Wildwood Ave.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Fulford Ave.	W. Michigan Ave.	Alder St.	CSC3.5	Base Complete	Paving anticipated in next 1-2 weeks, expected completion by end of October.
Hallett St. (East)	Winifred St.	Brown St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Hallett St. (West)	Browning Ave.	Longfellow Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Henrietta St.	E. Michigan Ave.	Twp. Line	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in late September/early October.
Henry St.	Robinson Rd.	Oak Grove Ave.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Henry St.	Robinson Rd.	Road End	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Herbert J Ave.	Argyle St.	Boardman Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Hickory St.	Willow St.	Mantle Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Hurst Rd.	W. Michigan Ave.	End Certified Road	CSC3.5	Moved to 2021 construction season	Recycling has been scheduled for 2021.
James A. McDivitt Rd.	Hurst Rd.	Twp. Line	CSC3.5	Moved to 2021 construction season	Recycling has been scheduled for 2021.
Jones Rd.	Van Horn Rd.	Twp. Line	CIPR	TBD	Recycling is scheduled; date unknown.
Kenneth St.	Main St.	Catherine St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Key St.	Mantle Ave.	Peach St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Key St.	Peach St.	Dettman Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lancaster Blvd.	Maynard Ave.	Varden Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Leroy St.	Mantle Ave.	200' West of Willow St	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Longfellow Ave.	Wildwood Ave.	Ganson St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.

Longfellow Ave.	Ganson St.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Longfellow Ave.	Argyle St.	Boardman Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lorraine St.	Laurence Ave.	Maynard Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lowell Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Mantle Ave.	Ganson St.	Key St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Max St.	Main St.	Catherine St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Maynard Ave.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Maynard Ave.	Argyle St.	Boardman Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
McGill Rd.	O'Leary Rd.	Twp. Line	CIPR	TBD	Recycling is scheduled; date unknown.
Murray Rd.	M-50	Twp. Line	CIPR	TBD	Recycling is scheduled; date unknown.
North St.	Maynard Ave.	Brown St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Oak Grove Ave.	W. Michigan Ave.	Main St.	CSC3.5	Base Complete	Paving anticipated in next 1-2 weeks, expected completion by end of October.
O'Neill Dr.	Airport Rd.	Road End	CMHO3.5	Moved to 2021 construction season	Milling and resurfacing moved to 2021.
Osage Ave.	Dettman Rd.	Chippewa Trl.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Oxford Blvd.	Maynard Ave.	Varden Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Pattie Ave.	Wildwood Ave.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Peach St.	Ganson St.	Key St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Pershing Ave.	W. Michigan Ave.	Barnes St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Precision St.	Condad Ave.	Chestnut St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Savoy St.	Bellevue Ave.	Maynard Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Seminole Pl.	Key St.	Chippewa Trl.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Seneca Dr.	Key St.	Chippewa Trl.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
St. Bernard Dr.	Alley Dr.	McGill Rd.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
St. David Dr.	Alley Dr.	St. Mark Dr.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
St. Luke Dr.	O'Leary Rd.	St. Bernard Dr.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
St. Mark Dr.	O'Leary Rd.	St. Bernard Dr.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
St. Mathew Dr.	O'Leary Rd.	St. Bernard Dr.	CIPR	Moved to 2021 construction season	Recycling has been scheduled for 2021.
Thorpe Rd.	Cooper Rd.	Road End	CSC3.5	TBD	Exact date unknown at this time.
Toro St.	James A. McDivitt Rd.	End Certified Road	CSC3.5	Moved to 2021 construction season	Recycling has been scheduled for 2021.
Tyson St.	Roberts St.	Amos Ave.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in late September/early October.
Tyson St.	Jackson City Limits	Roberts St.	CSC3.5	Base in Progress	Road removal and grading underway this week.
Van Horn Rd.	M-50	Lansing Ave.	CIPR	TBD	Recycling is scheduled; date unknown.
Varden Dr.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Watts St.	E. Michigan Ave.	Chapin St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in late September/early October.
Wayne St.	Wildwood Ave.	Ganson St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Wayne St.	Ganson St.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Wayne St.	Argyle St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Westminster Blvd.	Maynard Ave.	Browning Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Whitlock Rd.	Dettman Rd.	Dettman Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Willow St.	Ganson St.	Leroy St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Winifred St.	Wildwood Ave.	Argyle St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Winifred St.	Argyle St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Woodland Ave.	W. Michigan Ave.	Barnes St.	CSC3.5	Paving in Progress	Base course paving in progress, top course paving expected in October.
Woodville Rd.	Blackman Rd.	Road End	CSC3.5	Base Complete	Paving anticipated in next 1-2 weeks, expected completion by end of October.