

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Andrew Ave	West Ave	Lansing Ave	0.50	HMA3.0	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Aspen Way	Locust Ln	Timber Trl	0.25	CMHO3.5	In Progress	Preparatory work in progress. Includes curb repair and manhole adjustments.
Balmars Ave	Cunningham Rd	Road End	0.73	HMA3.0	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Blackstone St	Jackson City Limits	Road End	0.17	HMA3.0	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Cranbrook Dr	Lansing Ave	Road End	0.39	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Cunningham Rd	Morrill Rd	Lansing Ave	0.95	CIPR	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Ferndale Rd	Loretta Ave (North)	St. Anne Ave	0.16	CSC3.5	Schedule TBD	Scheduled for tentative late May - July 2024 construction.
Gerry Dr	Tommy St	Lansing Ave	0.36	CSC3.5	Recycling Completed	Final grading is in progress. Rieth-Riley scheduled for paving on 5/20 - 5/21.
Greenmeadow Dr	Morrill Rd	Road End	0.09	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Hansels Ct	Wunders Ct	Cunningham Rd	0.12	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Hilda St	Parnall Rd	Road End	0.27	CSC3.5	Recycling in Progress	Road recycling is underway, expected to be complete by the end of the week.
Hillsdale St	Lansing Ave	Blackstone St	0.19	CMHO4.0	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Ida Blvd	Kenzie Blvd	Road End	0.03	CSC3.5	Schedule TBD	Scheduled for tentative late May - July 2024 construction.
Joseph St	Tommy St	Lansing Ave	0.32	CSC3.5	Recycling Completed	Final grading is in progress. Rieth-Riley scheduled for paving on 5/20 - 5/21.
Kenzie Blvd	Cunningham Rd	Ida Blvd	0.22	CSC3.5	Schedule TBD	Scheduled for tentative late May - July 2024 construction.
Kingswood Dr	Morrill Rd	Road End	0.09	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Leonard St	Parnall Rd	End Certified Road	0.25	CSC3.5	Recycling Completed	Final grading is in progress. Rieth-Riley scheduled for paving on 5/20 - 5/21.
Locust Ln	Cunningham Rd	Timber Trl	0.22	CMHO3.5	In Progress	Preparatory work in progress. Includes curb repair and manhole adjustments.
Loretta Ave (North)	Cunningham Rd	Road End	0.25	CSC3.5	Schedule TBD	Scheduled for tentative late May - July 2024 construction.
Loretta Ave (South)	Parnall Rd	Road End	0.29	CSC3.5	Recycling in Progress	Road recycling is underway, expected to be complete by the end of the week.
Luella Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	Schedule TBD	Scheduled for tentative late May - July 2024 construction.
Macon St	Balmars Ave	Northlands Ave	0.06	HMA3.0	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Michael Dr	Leonard St	Lansing Ave	0.24	CSC3.5	Recycling Completed	Final grading is in progress. Rieth-Riley scheduled for paving on 5/20 - 5/21.
Morrill Rd	Parnall Rd	Lansing Ave	2.33	CIPR	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Morris St	Jackson City Limits	Sunset Dr	0.21	CSC3.5	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Northlands Ave	Balmars Ave	Macon St	0.48	HMA3.0	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.

Royal Dr	Andrew Ave	Lansing Ave	0.55	CSC3.5	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Sandro Ave	Balmars Ave	Northlands Ave	0.07	HMA3.0	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
St. Anne Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	Schedule TBD	Scheduled for tentative late May - July 2024 construction.
Sunset Dr	Morris St	Road End	0.14	CSC3.5	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Timber Trl	Locust Ln	Aspen Way	0.08	CMHO3.5	In Progress	Preparatory work in progress. Includes curb repair and manhole adjustments.
Tommy St	Joseph St	Gerry Dr	0.07	CSC3.5	Recycling Completed	Final grading is in progress. Rieth-Riley scheduled for paving on 5/20 - 5/21.
University St	Balmars Ave	Road End	0.26	HMA3.0	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Wunders Ct	Morrill Rd	Road End	0.14	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.

TOTAL LENGTH 10.89

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)