

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Scheduled for tentative August 2023 construction.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Schedule TBD	Scheduled for tentative August - September 2023 construction.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	Schedule TBD	Scheduled for tentative July 2023 construction.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	Schedule TBD	Scheduled for tentative July 2023 construction.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Schedule TBD	Scheduled for tentative August 2023 construction.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	Schedule TBD	Scheduled for tentative July 2023 construction.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	Schedule TBD	Scheduled for tentative July 2023 construction.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	Schedule TBD	Scheduled for tentative August - September 2023 construction.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	Schedule TBD	Scheduled for tentative July 2023 construction.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	In Progress	Work is in progress, which consists of centerline staking, ditching, culvert replacement, driveway saw-cutting and driveway approach removal.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Scheduled for tentative August 2023 construction.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	Schedule TBD	Scheduled for tentative July 2023 construction.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Schedule TBD	Scheduled for tentative July 2023 construction.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Schedule TBD	Scheduled for tentative July 2023 construction.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Schedule TBD	Scheduled for tentative June 2023 construction.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO2.0	Cold milling and 2" HMA resurfacing (one lift - 2" top course)
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)