

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Aldrich Dr.	Poole Dr.	Lynn Dr.	0.09	CSC3.5	Base in Progress	Pulverizing begins today, 6/1 and is scheduled for 2-3 days - weather permitting.
Black Oak Trl.	M-50	Burning Tree Ln.	0.06	CSC3.5	TBD	
Briggs Ct.	Parnall Rd.	Mae Ct.	0.16	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Burning Tree Ln.	Pepper Tree Ln.	Road End	0.38	CSC3.5	TBD	
Campbell Dr.	Springport Rd.	Poole Dr.	0.21	CSC3.5	Base in Progress	Pulverizing begins today, 6/1 and is scheduled for 2-3 days - weather permitting.
Chrimac St.	M-50	Merton Dr.	0.20	CSC3.5	TBD	
Coachman Dr.	Northmeadow Rd.	Hitching Post Rd.	0.07	CSC3.5	TBD	
Craig Ct.	Briggs Ct.	Garland Dr.	0.06	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Dan St.	Clinton Way	Dave St.	0.35	CMHO3.5	TBD	
Dave St.	N. Diane St.	Road End	0.09	CMHO3.5	TBD	
Doney Rd.	Springport Rd.	Road End	0.30	HMA3.0	Paving Complete	Resurfacing work took place on 5/5 and 5/10. Restoration anticipated in next 1-2 weeks.
E. Diane St.	Dan St.	N. Diane St.	0.06	CMHO3.5	TBD	
Fawn Ln.	M-50	Road End	0.63	CSC3.5	TBD	
Firethorn Dr.	Hendee Rd.	Road End	0.40	CSC3.5	TBD	
Garland Dr.	Craig Ct.	Road End	0.28	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Geneva Dr.	Garland Dr.	Road End	0.03	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Gilchrist Dr.	Road End	Road End	0.06	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Ginkgo Ln.	Sweetgum Dr.	Sassafras Dr.	0.06	CSC3.5	TBD	
Hitching Post Rd.	Coachman Dr.	Old Wagon Trl.	0.16	CSC3.5	TBD	
Industrial Dr.	County Farm Rd.	Road End	0.37	CMHO2.0	Paving Complete	Paving was completed on 5/13. Restoration anticipated in next 2-3 weeks.
John Glenn Dr.	M-50	Road End	0.52	CSC3.5	TBD	
Jones Rd.	Van Horn Rd.	Twp. Line	0.50	CIPR	TBD	Cold in-place recycling and paving expected in July 2022
Long View Dr.	Spencer Dr.	Road End	0.09	CSC3.5	In Progress	Culvert replacement and driveway preparatory work completed. Pulverizing will take place after the Campbell Subdivision pulverizing is completed.
Lynn Dr.	Campbell Dr.	Road End	0.13	CSC3.5	Base in Progress	Pulverizing begins today, 6/1 and is scheduled for 2-3 days - weather permitting.
Lynnbrook Dr.	Spencer Dr.	Road End	0.09	CSC3.5	In Progress	Culvert replacement and driveway preparatory work completed. Pulverizing will take place after the Campbell Subdivision pulverizing is completed.
Mae Ct.	Marie Ct.	Briggs Ct.	0.07	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.

Marie Ct.	Parnall Rd.	Mae Ct.	0.17	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Marks Dr.	Murdock Ct.	Road End	0.03	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Merton Dr.	Woodmere St.	Road End	0.09	CSC3.5	TBD	
Mountie Way	Road End	Road End	0.21	CSC3.5	TBD	
Murdock Ct.	Parnall Rd.	Marie Ct.	0.16	HMA3.0	In Progress	Preparatory work in progress; work consists of culvert replacements and driveway saw-cutting.
Murray Rd.	M-50	Twp. Line	1.56	CIPR	TBD	Cold in-place recycling and paving expected in July 2022
N. Diane St.	Dave St.	E. Diane St.	0.23	CMHO3.5	TBD	
North Valley Farm Rd.	M-50	Road End	0.10	CSC3.5	TBD	
Northmeadow Rd.	Rives Junction Rd.	Old Wagon Trl.	0.22	CSC3.5	TBD	
Old Wagon Trl.	Northmeadow Rd.	Hitching Post Rd.	0.10	CSC3.5	TBD	
Pepper Tree Ln.	Burning Tree Ln.	Road End	0.06	CSC3.5	TBD	
Poole Dr.	Campbell Dr.	Road End	0.11	CSC3.5	Base in Progress	Pulverizing begins today, 6/1 and is scheduled for 2-3 days - weather permitting.
Saradan Dr.	County Farm Rd.	Wayland Dr.	0.36	CIPR	TBD	Preparatory work likely to begin on or around 6/6. Cold in-place recycling and paving expected to begin in mid/late June 2022
Sassafras Dr.	Ginkgo Ln.	Firethorn Dr.	0.17	CSC3.5	TBD	
Scheele Dr.	Airport Rd.	Saradan Dr.	0.40	CIPR	TBD	Preparatory work likely to begin on or around 6/6. Cold in-place recycling and paving expected to begin in mid/late June 2022
Scott Carpenter Dr.	Hendee Rd.	Fawn Ln.	0.30	CMHO3.5	TBD	
Scott Carpenter Dr.	Fawn Ln.	Road End	0.12	CSC3.5	TBD	
Sid Dr.	Scott Carpenter Dr.	Scott Carpenter Dr.	0.25	CMHO3.5	TBD	
Spencer Dr.	Springport Rd.	Long View Dr.	0.26	CSC3.5	In Progress	Culvert replacement and driveway preparatory work completed. Pulverizing will take place after the Campbell Subdivision pulverizing is completed.
Sweetgum Dr.	Ginkgo Ln.	Firethorn Dr.	0.16	CSC3.5	TBD	
Technology Dr.	County Farm Rd.	Road End	0.26	CMHO2.0	Paving Complete	Paving was completed on 5/17. Restoration anticipated in next 2-3 weeks.
Van Horn Rd.	M-50	Lansing Ave.	3.10	CIPR	TBD	Cold in-place recycling and paving expected in July 2022
Wayland Dr.	Airport Rd.	Saradan Dr.	0.39	CIPR	TBD	Preparatory work likely to begin on or around 6/6. Cold in-place recycling and paving expected to begin in mid/late June 2022
Windemere Dr.	Long View Dr.	Lynnbrook Dr.	0.17	CSC3.5	In Progress	Culvert replacement and driveway preparatory work completed. Pulverizing will take place after the Campbell Subdivision pulverizing is completed.
Woodmere St.	M-50	Road End	0.21	CSC3.5	TBD	

TOTAL LENGTH 14.62

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO2.0	Cold milling and 2" HMA resurfacing (one lift - 2" top course)
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)