

**Blackman Charter Township Comprehensive Local Road Improvement Plan**

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Aldrich Dr.	Poole Dr.	Lynn Dr.	0.09	CSC3.5	Paving In Progress	Base course paving took place on 6/10. Top course paving expected in 2-3 weeks as weather and scheduling factors permit.
Black Oak Trl.	M-50	Burning Tree Ln.	0.06	CSC3.5	TBD	
Briggs Ct.	Parnall Rd.	Mae Ct.	0.16	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Burning Tree Ln.	Pepper Tree Ln.	Road End	0.38	CSC3.5	TBD	
Campbell Dr.	Springport Rd.	Poole Dr.	0.21	CSC3.5	Paving In Progress	Base course paving took place on 6/10. Top course paving expected in 2-3 weeks as weather and scheduling factors permit.
Chriamac St.	M-50	Merton Dr.	0.20	CSC3.5	TBD	
Coachman Dr.	Northmeadow Rd.	Hitching Post Rd.	0.07	CSC3.5	TBD	
Craig Ct.	Briggs Ct.	Garland Dr.	0.06	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Dan St.	Clinton Way	Dave St.	0.35	CMHO3.5	TBD	
Dave St.	N. Diane St.	Road End	0.09	CMHO3.5	TBD	
Doney Rd.	Springport Rd.	Road End	0.30	HMA3.0	Completed	All work is completed.
E. Diane St.	Dan St.	N. Diane St.	0.06	CMHO3.5	TBD	
Fawn Ln.	M-50	Road End	0.63	CSC3.5	TBD	
Firethorn Dr.	Hendee Rd.	Road End	0.40	CSC3.5	TBD	
Garland Dr.	Craig Ct.	Road End	0.28	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Geneva Dr.	Garland Dr.	Road End	0.03	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Gilchrist Dr.	Road End	Road End	0.06	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Ginkgo Ln.	Sweetgum Dr.	Sassafras Dr.	0.06	CSC3.5	TBD	
Hitching Post Rd.	Coachman Dr.	Old Wagon Trl.	0.16	CSC3.5	TBD	
Industrial Dr.	County Farm Rd.	Road End	0.37	CMHO2.0	Paving Complete	Paving was completed on 5/13. Restoration anticipated in next 2-3 weeks.
John Glenn Dr.	M-50	Road End	0.52	CSC3.5	TBD	
Jones Rd.	Van Horn Rd.	Twp. Line	0.50	CIPR	In Progress	Preparatory work expected to be completed in next 1-2 weeks. Cold in-place recycling scheduled to begin on 6/27 if weather and scheduling factors permit.
Long View Dr.	Spencer Dr.	Road End	0.09	CSC3.5	Paving In Progress	Base course paving took place on 6/14. Top course paving expected in next 2-3 weeks as weather and scheduling factors permit.
Lynn Dr.	Campbell Dr.	Road End	0.13	CSC3.5	Paving In Progress	Base course paving took place on 6/10. Top course paving expected in 2-3 weeks as weather and scheduling factors permit.
Lynnbrook Dr.	Spencer Dr.	Road End	0.09	CSC3.5	Paving In Progress	Base course paving took place on 6/14. Top course paving expected in next 2-3 weeks as weather and scheduling factors permit.
Mae Ct.	Marie Ct.	Briggs Ct.	0.07	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.

Marie Ct.	Parnall Rd.	Mae Ct.	0.17	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Marks Dr.	Murdock Ct.	Road End	0.03	HMA3.0	Paving Complete	Paving was completed on 6/20. Restoration anticipated in next 2-3 weeks.
Merton Dr.	Woodmere St.	Road End	0.09	CSC3.5	TBD	
Mountie Way	Road End	Road End	0.21	CSC3.5	TBD	
Murdock Ct.	Parnall Rd.	Marie Ct.	0.16	HMA3.0	Paving In Progress	Top course paving began on 6/20 but was not completed. The Contractor will return at a later date to complete paving.
Murray Rd.	M-50	Twp. Line	1.56	CIPR	TBD	Road closure will be in effect for a culvert replacement beginning Monday, 6/27. Cold in-place recycling and paving expected in July 2022
N. Diane St.	Dave St.	E. Diane St.	0.23	CMHO3.5	TBD	
North Valley Farm Rd.	M-50	Road End	0.10	CSC3.5	TBD	
Northmeadow Rd.	Rives Junction Rd.	Old Wagon Trl.	0.22	CSC3.5	TBD	
Old Wagon Trl.	Northmeadow Rd.	Hitching Post Rd.	0.10	CSC3.5	TBD	
Pepper Tree Ln.	Burning Tree Ln.	Road End	0.06	CSC3.5	TBD	
Poole Dr.	Campbell Dr.	Road End	0.11	CSC3.5	Paving In Progress	Base course paving took place on 6/10. Top course paving expected in 2-3 weeks as weather and scheduling factors permit.
Saradan Dr.	County Farm Rd.	Wayland Dr.	0.36	CIPR	In Progress	Prep work in progress. Cold in-place recycling and paving expected to begin in July 2022
Sassafras Dr.	Ginkgo Ln.	Firethorn Dr.	0.17	CSC3.5	TBD	
Scheele Dr.	Airport Rd.	Saradan Dr.	0.40	CIPR	In Progress	Prep work in progress. Cold in-place recycling and paving expected to begin in July 2022
Scott Carpenter Dr.	Hendee Rd.	Fawn Ln.	0.30	CMHO3.5	TBD	
Scott Carpenter Dr.	Fawn Ln.	Road End	0.12	CSC3.5	TBD	
Sid Dr.	Scott Carpenter Dr.	Scott Carpenter Dr.	0.25	CMHO3.5	TBD	
Spencer Dr.	Springport Rd.	Long View Dr.	0.26	CSC3.5	Paving In Progress	Base course paving took place on 6/14. Top course paving expected in next 2-3 weeks as weather and scheduling factors permit.
Sweetgum Dr.	Ginkgo Ln.	Firethorn Dr.	0.16	CSC3.5	TBD	
Technology Dr.	County Farm Rd.	Road End	0.26	CMHO2.0	Paving Complete	Paving was completed on 5/17. Restoration anticipated in next 2-3 weeks.
Van Horn Rd.	M-50	Lansing Ave.	3.10	CIPR	TBD	Cold in-place recycling and paving expected in July 2022
Wayland Dr.	Airport Rd.	Saradan Dr.	0.39	CIPR	In Progress	Prep work in progress. Cold in-place recycling and paving expected to begin in July 2022
Windemere Dr.	Long View Dr.	Lynnbrook Dr.	0.17	CSC3.5	Paving In Progress	Base course paving took place on 6/14. Top course paving expected in next 2-3 weeks as weather and scheduling factors permit.
Woodmere St.	M-50	Road End	0.21	CSC3.5	TBD	

**TOTAL LENGTH      14.62**

**Definitions of Treatments**

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO2.0	Cold milling and 2" HMA resurfacing (one lift - 2" top course)
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)