

Blackman Charter Township Comprehensive Local Road Improvement Plan						
Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Recycling in Progress	Road recycling and grading started on Monday, 7/10 and is in progress this week.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Schedule TBD	Projected start timeframe is late August or early September 2023.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 7/31.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/7.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/7.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/7.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	Schedule TBD	Projected start timeframe is late August or early September 2023.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving in Progress	Rieth-Riley paved base course on 7/5. Top course paving anticipated in next 1-2 weeks.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/14.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving in Progress	Top course paving expected to take place Thurs. 7/13 - Sat. 7/15.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Recycling in Progress	Road recycling and grading started on Monday, 7/10 and is in progress this week.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/14.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving in Progress	Rieth-Riley paved base course on 7/5. Top course paving anticipated in next 1-2 weeks.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving in Progress	Rieth-Riley paved base course on 7/5. Top course paving anticipated in next 1-2 weeks.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 7/17.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Recycling in Progress	Road recycling and grading started on Monday, 7/10 and is in progress this week.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 7/24.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving in Progress	Rieth-Riley paved base course on 7/5. Top course paving anticipated in next 1-2 weeks.
TOTAL LENGTH			9.84			

Definitions of Treatments	
CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)