

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Recycling Completed	Road recycling completed. Asphalt paving to take place when Walcott Rd is ready for paving.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 7/31.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/7.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/7.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/7.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/14.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Recycling Completed	Road recycling completed. Asphalt paving to take place when Walcott Rd is ready for paving.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Projected start timeframe is mid-August 2023
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	In Progress	Preparatory work continues, which consists of driveway layout, centerline staking, and drain structure adjustment. Projected recycling start date is Monday, 8/14.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Recycling Completed	Cold in-place recycling was completed last week. Paving anticipated in the next 1-2 weeks, which will be scheduled with the Birch Haven subdivision.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Recycling Completed	Road recycling completed. Asphalt paving to take place when Walcott Rd is ready for paving.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Recycling In Progress	Cold in-place recycling in progress. Paving anticipated in the next 2-3 weeks if weather and scheduling factors permit.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to occur over the next several weeks.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)