

| Blackman Charter Township Comprehensive Local Road Improvement Plan |                    |                    |              |           |                    |   |
|---|--------------------|--------------------|--------------|-----------|--------------------|---|
| Road  | From               | To                 | Length (Mi.) | Treatment | Status (Map)       | General Overview  |
| Alden Dr.   | Peacock Walk       | Burt Ave.          | 0.43         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Bileda Ct.  | Shirley Dr.        | Miona St.          | 0.07         | CSC3.5    | Schedule TBD       | Scheduled for tentative August 2023 construction.   |
| Birch Haven Rd.   | Wolhavn Ln.        | Walcott Rd.        | 0.21         | CSC3.5    | In Progress        | Road recycling scheduled to begin on 7/10.  |
| Bondsteel Dr.   | Springport Rd.     | End Certified Road | 0.18         | CSC3.5    | Schedule TBD       | Scheduled for tentative August - September 2023 construction.   |
| Bradley Ave.  | Lansing Ave.       | Road End           | 0.61         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Burt Ave.   | Lansing Ave.       | Road End           | 0.60         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Canary Ln.  | Peacock Walk       | Cardinal Crest     | 0.12         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Cardinal Crest  | Lansing Ave.       | Canary Ln.         | 0.54         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Clark St.   | Shirley Dr.        | Woodworth Rd.      | 0.71         | CIPR      | In Progress        | Preparatory work continues this week, which consists of driveway layout, centerline staking, and drain structure adjustment.                      |
| Falcon Rd.  | Lansing Ave.       | Canary Lane        | 0.53         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Kint Rd.  | Murphy St.         | End Certified Road | 0.11         | CMHO3.5   | In Progress        | Preparatory work continues this week, which consists of driveway layout, centerline staking, and drain structure adjustment.                      |
| Lark Dr.  | Alden Dr.          | Oriole Dr.         | 0.20         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| McConnel Dr.  | Lansing Ave.       | Road End           | 0.61         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Miona St.   | Bileda Ct.         | Pops Ct.           | 0.06         | CSC3.5    | Schedule TBD       | Scheduled for tentative August 2023 construction.   |
| Murphy St.  | Lansing Ave.       | Clark St.          | 0.33         | CSC3.5    | In Progress        | Preparatory work continues this week, which consists of driveway layout, centerline staking, and drain structure adjustment.                      |
| Newell Ave.   | Lansing Ave.       | Kint Rd.           | 0.22         | CSC3.5    | In Progress        | Preparatory work continues this week, which consists of driveway layout, centerline staking, and drain structure adjustment.                      |
| Nowling St.   | Bradley Ave.       | Burt Ave.          | 0.13         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Old Springport Rd.  | Road End           | Road End           | 0.13         | CSC3.5    | Schedule TBD       | Scheduled for tentative August - September 2023 construction.   |
| Oregon Rd.  | Springfield Dr.    | Road End           | 0.04         | CSC3.5    | Paving in Progress | Rieth-Riley is starting base course paving today.   |
| Oriole Dr.  | Peacock Walk       | McConnel Dr.       | 0.35         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Outer Dr.   | Parnall Rd.        | Saines Manor Dr.   | 0.09         | CSC3.5    | Schedule TBD       | Scheduled for tentative late July - early August 2023 construction.   |
| Peacock Walk  | Lansing Ave.       | Canary Ln.         | 0.52         | CSC3.5    | Paving in Progress | Rieth-Riley completed base course paving last week. Top course paving is expected in the next 2-3 weeks as weather and scheduling factors permit. |
| Pin Oak Trl.  | Walcott Rd.        | Road End           | 0.25         | CSC3.5    | In Progress        | Road recycling scheduled to begin on 7/10.  |
| Pops Ct.  | Shirley Dr.        | Miona St.          | 0.07         | CSC3.5    | Schedule TBD       | Scheduled for tentative August 2023 construction.   |
| Saines Manor Dr.  | Shirley Dr.        | Outer Dr.          | 0.26         | CSC3.5    | Schedule TBD       | Scheduled for tentative late July - early August 2023 construction.   |
| Springfield Dr.   | M-50 (Clinton Rd.) | Road End           | 0.31         | CSC3.5    | Paving in Progress | Rieth-Riley is starting base course paving today.   |

|               |                    |                    |      |        |                    |  |
|---------------|--------------------|--------------------|------|--------|--------------------|--|
| Vermont Rd.   | Springfield Dr.    | Road End           | 0.06 | CSC3.5 | Paving in Progress | Rieth-Riley is starting base course paving today.  |
| Walcott Rd.   | M-50 (Clinton Rd.) | Ridge Rd.          | 0.72 | CIPR   | In Progress        | Preparatory work continues this week, which consists of driveway layout, centerline staking, and drain structure adjustment. |
| Wolhavn Ln.   | M-50 (Clinton Rd.) | End Certified Road | 0.37 | CSC3.5 | In Progress        | Road recycling scheduled to begin on 7/10.   |
| Woodworth Rd. | Shirley Dr.        | Lansing Ave.       | 0.93 | CIPR   | In Progress        | Preparatory work continues this week, which consists of driveway layout, centerline staking, and drain structure adjustment. |
| Wyoming Rd.   | Road End           | Road End           | 0.09 | CSC3.5 | Paving in Progress | Rieth-Riley is starting base course paving today.  |
| TOTAL LENGTH  |                    |                    | 9.84 |        |                    |  |

| Definitions of Treatments |   |
|---------------------------|---|
| CIPR                      | Cold in-place recycling of the existing surface and HMA surfacing.  |
| CMHO3.5                   | Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)                                |
| CSC3.5                    | Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course) |