

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	In Progress	Preparatory work is completed. Projected recycling start date is Tuesday, 8/22.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	In Progress	Projected road recycling start date is Tuesday, 8/29. Preparatory work in progress.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	Recycling In Progress	Road recycling was completed. JCDOT will perform minor grade repairs this week and into next week. Paving anticipated in next 1 - 2 weeks.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	Recycling In Progress	Road recycling started this week and is in progress. Paving anticipated in 2 - 3 weeks.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	In Progress	Preparatory work is completed. Projected recycling start date is Tuesday, 8/22.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	Recycling In Progress	Road recycling started this week and is in progress. Paving anticipated in 2 - 3 weeks.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	Recycling In Progress	Road recycling started this week and is in progress. Paving anticipated in 2 - 3 weeks.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	In Progress	Concrete road surface has been saw-cut; removal to be done next. This work will begin in the next 1-2 weeks in conjunction with Bondsteel Dr.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	In Progress	Preparatory work is completed. Projected recycling start date is Monday, 8/21.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	In Progress	Preparatory work is completed. Projected recycling start date is Tuesday, 8/22.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	In Progress	Preparatory work is completed. Projected recycling start date is Monday, 8/21.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Recycling Completed	Road recycling completed. Asphalt paving to occur in the next 1 - 2 weeks.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in late August / early September.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)