

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Andrew Ave	West Ave	Lansing Ave	0.50	HMA3.0	In Progress	Paving is in progress.
Aspen Way	Locust Ln	Timber Trl	0.25	CMHO3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Balmars Ave	Cunningham Rd	Road End	0.73	HMA3.0	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Blackstone St	Jackson City Limits	Road End	0.17	HMA3.0	In Progress	Paving is in progress.
Cranbrook Dr	Lansing Ave	Road End	0.39	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Cunningham Rd	Morrill Rd	Lansing Ave	0.95	CIPR	Paving Complete	Top course paving completed. Restoration in progress.
Ferndale Rd	Loretta Ave (North)	St. Anne Ave	0.16	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Gerry Dr	Tommy St	Lansing Ave	0.36	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Greenmeadow Dr	Morrill Rd	Road End	0.09	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Hansels Ct	Wunders Ct	Cunningham Rd	0.12	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Hilda St	Parnall Rd	Road End	0.27	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Hillsdale St	Lansing Ave	Blackstone St	0.19	CMHO4.0	In Progress	Curb repair completed. Milling to begin today and continue into tomorrow. Paving anticipated to begin early next week.
Ida Blvd	Kenzie Blvd	Road End	0.03	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Joseph St	Tommy St	Lansing Ave	0.32	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Kenzie Blvd	Cunningham Rd	Ida Blvd	0.22	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Kingswood Dr	Morrill Rd	Road End	0.09	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Leonard St	Parnall Rd	End Certified Road	0.25	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Locust Ln	Cunningham Rd	Timber Trl	0.22	CMHO3.5	Paving Complete	Top course paving completed on 8/12. Minor restoration, including manhole adjustments, to be completed later this construction season.
Loretta Ave (North)	Cunningham Rd	Road End	0.25	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Loretta Ave (South)	Parnall Rd	Road End	0.29	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Luella Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Macon St	Balmars Ave	Northlands Ave	0.06	HMA3.0	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Michael Dr	Leonard St	Lansing Ave	0.24	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Morrill Rd	Parnall Rd	Lansing Ave	2.33	CIPR	Paving Complete	Top course paving completed. Restoration in progress.
Morris St	Jackson City Limits	Sunset Dr	0.21	CSC3.5	Paving in Progress	Paving is in progress. Top course paving was completed north of Royal Dr; and remains to be completed between the Jackson City Limits and Royal Dr.
Northlands Ave	Balmars Ave	Macon St	0.48	HMA3.0	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.

Royal Dr	Andrew Ave	Lansing Ave	0.55	CSC3.5	Paving Complete	Paving completed, restoration to follow in the next 2-3 weeks.
Sandro Ave	Balmars Ave	Northlands Ave	0.07	HMA3.0	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
St. Anne Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Sunset Dr	Morris St	Road End	0.14	CSC3.5	Paving Complete	Paving completed, restoration to follow in the next 2-3 weeks.
Timber Trl	Locust Ln	Aspen Way	0.08	CMHO3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Tommy St	Joseph St	Gerry Dr	0.07	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
University St	Balmars Ave	Road End	0.26	HMA3.0	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Wunders Ct	Morrill Rd	Road End	0.14	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.

TOTAL LENGTH 10.89

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)