

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Paving in Progress	Base course paving occurred on Monday, 9/18. Top course paving anticipated to be complete by the end of this week or early next week.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Recycling in Progress	Road recycling in progress.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	Paving in Progress	Base course paving occurred on Thursday, 9/14. Top course paving anticipated to be complete by the end of this week or early next week.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Paving in Progress	Base course paving occurred on Monday, 9/18. Top course paving anticipated to be complete by the end of this week or early next week.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	Paving in Progress	Base course paving occurred on Monday, 9/18. Top course paving anticipated to be complete by the end of this week or early next week.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	In Progress	Removal work in progress.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Paving in Progress	Base course paving occurred on Monday, 9/18. Top course paving anticipated to be complete by the end of this week or early next week.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Paving in Progress	Base course paving occurred on Thursday, 9/14. Top course paving anticipated to be complete by the end of this week or early next week.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 9/25.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)