

Blackman Township

The schedule is tentative and subject to change

| Road | From | To | Treatment | Status (Map) | General Overview |
|-----------------------|-------------------|------------------------|------------------|-----------------------------------|--|
| Albert St. | Wayne St. | Brown St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Alder St. | Beacon St. | Road End | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Alley Dr. | O'Leary Rd. | St. Bernard Dr. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| Amos Ave. | E. Michigan Ave. | Chapin St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Barnes St. | Woodland Ave. | Pershing Ave. | Pave Gravel Road | Base in Progress | Some prep work underway or beginning soon by JCDOT crews. |
| Barrett Ave. | Wildwood Ave. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Beacon St. | W. Michigan Ave. | Alder St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Bellevue Ave. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Berkley Ave. | Laurence Ave. | Condad Ave. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Blackman Rd. | Springport Rd. | Twp. Line | CIPR | TBD | Recycling is scheduled; date unknown. |
| Blake Rd. | Elm Rd. | Dettman Rd. | CIPR | TBD | Recycling is scheduled; date unknown. |
| Brentwood Rd. | Wildwood Ave. | Argyle St. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| Brown St. | Ganson St. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Brown St. | Argyle St. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Browning Ave. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Bryant Ave. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Catherine St. | Pershing Ave. | Robinson Rd. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Catherine St. | Robinson Rd. | Oak Grove Ave. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Chapin St. | Henrietta St. | Amos Ave. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Charlotte St. | Dettman Rd. | Peach St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Cherokee Ln. | Key St. | Chippewa Trl. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Chesning Ave. | Maynard Ave. | Varden Dr. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Chestnut St. | Wildwood Ave. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Chippewa Trl. | Dettman Rd. | Key St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Concord Blvd. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Condad Ave. | Wildwood Ave. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Denecourt Ave. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Deweese Rd. | M-106 | Twp. Line | CIPR | TBD | Recycling is scheduled; date unknown. |
| Dover Ave. | Maynard Ave. | Varden Dr. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Elliott Rd. | M-106 (West Jct.) | Road End | CSC3.5 | TBD | Exact date unknown at this time. |
| Evanston Dr. | Wildwood Ave. | Argyle St. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| Evelyn St. | Main St. | Catherine St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Fern Ave. | Wildwood Ave. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Fulford Ave. | W. Michigan Ave. | Alder St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Hallett St. (East) | Winifred St. | Brown St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Hallett St. (West) | Browning Ave. | Longfellow Ave. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Henrietta St. | E. Michigan Ave. | Twp. Line | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Henry St. | Robinson Rd. | Oak Grove Ave. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Henry St. | Robinson Rd. | Road End | Pave Gravel Road | Base in Progress | Some prep work underway or beginning soon by JCDOT crews. |
| Herbert J Ave. | Argyle St. | Boardman Rd. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Hickory St. | Willow St. | Mantle Ave. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Hurst Rd. | W. Michigan Ave. | End Certified Road | CSC3.5 | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| James A. McDivitt Rd. | Hurst Rd. | Twp. Line | CSC3.5 | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| Jones Rd. | Van Horn Rd. | Twp. Line | CIPR | TBD | Recycling is scheduled; date unknown. |
| Kenneth St. | Main St. | Catherine St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Key St. | Mantle Ave. | Peach St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Key St. | Peach St. | Dettman Rd. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Lancaster Blvd. | Maynard Ave. | Varden Dr. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Leroy St. | Mantle Ave. | 200' West of Willow St | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Longfellow Ave. | Wildwood Ave. | Ganson St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |

| | | | | | |
|-------------------|-----------------------|--------------------|---------|-----------------------------------|--|
| Longfellow Ave. | Ganson St. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Longfellow Ave. | Argyle St. | Boardman Rd. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Lorraine St. | Laurence Ave. | Maynard Ave. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Lowell Ave. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Mantle Ave. | Ganson St. | Key St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Max St. | Main St. | Catherine St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| Maynard Ave. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Maynard Ave. | Argyle St. | Boardman Rd. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| McGill Rd. | O'Leary Rd. | Twp. Line | CIPR | TBD | Recycling is scheduled; date unknown. |
| Murray Rd. | M-50 | Twp. Line | CIPR | TBD | Recycling is scheduled; date unknown. |
| North St. | Maynard Ave. | Brown St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Oak Grove Ave. | W. Michigan Ave. | Main St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |
| O'Neill Dr. | Airport Rd. | Road End | CMHO3.5 | Moved to 2021 construction season | Milling and resurfacing moved to 2021. |
| Osage Ave. | Dettman Rd. | Chippewa Trl. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Oxford Blvd. | Maynard Ave. | Varden Dr. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Pattie Ave. | Wildwood Ave. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Peach St. | Ganson St. | Key St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Pershing Ave. | W. Michigan Ave. | Barnes St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway. |
| Precision St. | Condad Ave. | Chestnut St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Savoy St. | Bellevue Ave. | Maynard Ave. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Seminole Pl. | Key St. | Chippewa Trl. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Seneca Dr. | Key St. | Chippewa Trl. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| St. Bernard Dr. | Alley Dr. | McGill Rd. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| St. David Dr. | Alley Dr. | St. Mark Dr. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| St. Luke Dr. | O'Leary Rd. | St. Bernard Dr. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| St. Mark Dr. | O'Leary Rd. | St. Bernard Dr. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| St. Mathew Dr. | O'Leary Rd. | St. Bernard Dr. | CIPR | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| Thorpe Rd. | Cooper Rd. | Road End | CSC3.5 | TBD | Exact date unknown at this time. |
| Toro St. | James A. McDivitt Rd. | End Certified Road | CSC3.5 | Moved to 2021 construction season | Recycling has been scheduled for 2021. |
| Tyson St. | Roberts St. | Amos Ave. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Tyson St. | Jackson City Limits | Roberts St. | CSC3.5 | TBD | Exact date unknown at this time. |
| Van Horn Rd. | M-50 | Lansing Ave. | CIPR | TBD | Recycling is scheduled; date unknown. |
| Varden Dr. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Watts St. | E. Michigan Ave. | Chapin St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Wayne St. | Wildwood Ave. | Ganson St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Wayne St. | Ganson St. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Wayne St. | Argyle St. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Westminster Blvd. | Maynard Ave. | Browning Ave. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Whitlock Rd. | Dettman Rd. | Dettman Rd. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Willow St. | Ganson St. | Leroy St. | CSC3.5 | Paving in Progress | Base course paving in progress, top course paving expected in September. |
| Winifred St. | Wildwood Ave. | Argyle St. | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Winifred St. | Argyle St. | Road End | CSC3.5 | Paving Complete | Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow. |
| Woodland Ave. | W. Michigan Ave. | Barnes St. | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway. |
| Woodville Rd. | Blackman Rd. | Road End | CSC3.5 | Base in Progress | Prep work in advance of crush and shape operations now underway/slated to begin soon. |