

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Recycling Completed	Road recycling completed. Paving anticipated in the next 1 - 2 weeks as weather and scheduling factors permit.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	Paving in Progress	Top course paving anticipated to be complete in the next 1 - 2 weeks as weather and scheduling factors permit.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	Paving in Progress	Top course paving anticipated to be complete in the next 1 - 2 weeks as weather and scheduling factors permit.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	Recycling Completed	Road recycling completed. Paving anticipated in the next 1 - 2 weeks as weather and scheduling factors permit.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving Completed	Top course paving completed. Restoration in progress.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Paving in Progress	Top course paving anticipated to be complete in the next 1 - 2 weeks as weather and scheduling factors permit.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start on or after 10/9.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)