

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Recycling in Progress	Road recycling expected to be complete by early next week. Base repairs are currently in progress.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	Paving in Progress	Top course paving anticipated to be complete in the next 1 - 2 weeks as weather and scheduling factors permit.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	Paving in Progress	Top course paving anticipated to be complete in the next 1 - 2 weeks as weather and scheduling factors permit.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	In Progress	Grading in progress for eventual paving.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Paving Completed	Top course paving completed. Restoration to start in early October.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Paving in Progress	Top course paving anticipated to be complete in the next 1 - 2 weeks as weather and scheduling factors permit.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early October.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)