

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	In Progress	Projected road recycling start date is Monday, 9/11. Preparatory work in progress.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	In Progress	Concrete road surface has been saw-cut; removal to be done next. This work will begin in early September in conjunction with Bondsteel Dr.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	Paving Completed	Top course paving completed. Restoration to start in early September.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	Recycling Completed	Road recycling was completed. Paving anticipated in next 1 - 2 weeks.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Paving Completed	Top course paving completed. Restoration to start in early September.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)